

~~CONFIDENTIAL~~~~SECRET~~  
~~SECURITY INFORMATION~~December 1, 1953

Please Address Reply to:

25X1

U. S. Government,  
Washington, D. C.

(EXTENSION OF CONTRACT)

Gentlemen:

*May 30, 1954* *Out date for payment.*

A recent review of terms and conditions in Contract XG-894 shows that delivery and installation should have been completed by February 1953. The purpose of this letter is to request an extension of this date to 28 February 1954.

In retrospect, we find that the equipment was shipped prior to February 1953, however, installation did not proceed in the most expeditious manner because of non-availability of station sites. The preparation of the various sites was not [ ] responsibility. Access roads, power, heat, etc., were to be furnished by the Government. Therefore, the delay in completing this system was not due to negligence or misperformance [ ].

For the reasons stated above, we feel that this request is legitimate. Your cooperation in this matter is sincerely appreciated.

Very truly yours,

25X1

25X1

25X1

ACS/11

DOC	7	REV DATE	15/4/80	BY	37169
ORIG COMP	35	OPI	56	TYPE	1
ORIG CLASS	5	PAGES	1	REV CLASS	C
JUST	22	NEXT REV	2010	AUTH	HR 10-2

~~SECRET~~  
~~SECURITY INFORMATION~~

CONFIDENTIAL